





Exhibit C.1 - Overall Design, Bidding, and Construction Schedule

ID		Task Mode	Task Name	Duration	Start	Finish	Qtr 3, 2018 Jul '18Aug '18Sep '18Oct '18Nov '18Dec '18	Qtr 4, 2018 Jan '19Feb '19Mar '19Apr '19May '19Jun '19	Qtr 1, 2019 Jul '19Aug '19Sep '19Oct '19Nov '19Dec '19	Qtr 2, 2019 Jan '20Feb '20Mar '20Apr '20May '20Jun '20	Qtr 3, 2019 Jul '20Aug '20Sep '20Oct '20Nov '20Dec '20	Qtr 4, 2019 Jan '21Feb '21Mar '21Apr '21May '21Jun '21	Qtr 1, 2020 Jul '21Aug '21Sep '21Oct '21Nov '21Dec '21		
1			Detailed Design (Construction Plan Set No.'s 1 and 2)	113 days	Wed 8/1/18	Fri 1/4/19									
2			Engineer Commences Detailed Design	0 days	Wed 8/1/18	Wed 8/1/18									
3			Develop 60% Complete Design	53 days	Wed 8/1/18	Fri 10/12/18									
4			Submit 60% Complete Construction Plans and Specifications	0 days	Fri 10/12/18	Fri 10/12/18									
5			Develop 95% Complete Design	29 days	Mon 10/22/18	Thu 11/29/18									
6			Submit 95% Complete Construction Plans and Specifications	0 days	Thu 11/29/18	Thu 11/29/18									
7			Develop 100% Complete Design	21 days	Fri 12/7/18	Fri 1/4/19									
8			Submit 100% Complete Construction Plans and Specifications	0 days	Fri 1/4/19	Fri 1/4/19									
9			Project Permitting (Construction Plan Set No. 1)	184 days	Thu 8/16/18	Wed 5/1/19									
10			NDOT Right of Way Occupancy Permit	165 days	Wed 9/12/18	Wed 5/1/19									
11			Submit Permit Application (with 90% plans for improvements within NDOT Right of Way	0 days	Wed 9/12/18	Wed 9/12/18									
12			NDOT Review Period	34 days	Wed 9/12/18	Mon 10/29/18									
13			NDOT Issues Pre-Approval	0 days	Mon 10/29/18	Mon 10/29/18									
14			NDOT Issues Permit (after approval of Contractor's Traffic Control Plan)	0 days	Wed 5/1/19	Wed 5/1/19									
15			City of Reno Special Use Permit	99 days	Thu 8/16/18	Wed 1/2/19									
16			Pre-Application Meeting	0 days	Thu 8/16/18	Thu 8/16/18									
17			Submit Permit Application (accepted on 2nd Monday of the month)	0 days	Mon 11/12/18	Mon 11/12/18									
18			Reno Planning Commission Special Use Permit Hearing	0 days	Wed 12/5/18	Wed 12/5/18									
19			City of Reno Issues Special Use Permit	0 days	Wed 1/2/19	Wed 1/2/19									
20			Bid Period (Construction Plan Set No. 1)	20 days	Thu 1/31/19	Wed 2/27/19									
21			Commence Bid Advertising	0 days	Thu 1/31/19	Thu 1/31/19									
22			Prebid Meeting	0 days	Tue 2/5/19	Tue 2/5/19									
23			Bid Opening	0 days	Thu 2/21/19	Thu 2/21/19									
24			Review of Bids Received	5 days	Thu 2/21/19	Wed 2/27/19									
25			Submit Award Recommendation Letter	0 days	Wed 2/27/19	Wed 2/27/19									
26			Construction Period (Construction Plan Set No. 1)	197 days	Thu 3/21/19	Fri 12/20/19									
27			Construction Contract Award	0 days	Thu 3/21/19	Thu 3/21/19									
28			Contractor Bonds and Insurance	10 days	Thu 3/21/19	Wed 4/3/19									
29			County Issues Notice to Proceed	0 days	Wed 4/3/19	Wed 4/3/19									
30			Commence Construction	0 days	Thu 4/4/19	Thu 4/4/19									
31			PVI Pipeline Construction	110 days	Fri 4/5/19	Thu 9/5/19									
32			Geiger Lift Station Construction	165 days	Fri 4/5/19	Thu 11/21/19									
33			Contractor Reaches Substantial Completion	0 days	Thu 11/21/19	Thu 11/21/19									
34			Contract Closeout Period	20 days	Fri 11/22/19	Thu 12/19/19									
35			Final Inspection	0 days	Thu 12/19/19	Thu 12/19/19									
36			County Accepts Completed Construction	0 days	Fri 12/20/19	Fri 12/20/19									

Project: Pleasant Valley Interceptor - Reach 3									
Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			