

Exhibit C.3 Project Permitting Schedule

| ID |  | Task Mode | Task Name                                                                            | Duration        | Start              | Finish             | Qtr 3, 2018 |         |             | Qtr 4, 2018 |              |            | Qtr 1, 2019 |             |            | Qtr 2, 2019 |         |         |
|----|--|-----------|--------------------------------------------------------------------------------------|-----------------|--------------------|--------------------|-------------|---------|-------------|-------------|--------------|------------|-------------|-------------|------------|-------------|---------|---------|
|    |  |           |                                                                                      |                 |                    |                    | Jul '18     | Aug '18 | Sep '18     | Oct '18     | Nov '18      | Dec '18    | Jan '19     | Feb '19     | Mar '19    | Apr '19     | May '19 | Jun '19 |
| 1  |  |           | <b>NDOT Right of Way Occupancy Permit</b>                                            | <b>185 days</b> | <b>Thu 8/16/18</b> | <b>Wed 5/1/19</b>  |             |         |             |             |              |            |             |             |            |             |         |         |
| 2  |  |           | Pre-Application Meeting                                                              | 0 days          | Thu 8/16/18        | Thu 8/16/18        |             |         | <b>8/16</b> |             |              |            |             |             |            |             |         |         |
| 3  |  |           | Prepare Permit Application                                                           | 20 days         | Thu 8/16/18        | Wed 9/12/18        |             |         |             |             |              |            |             |             |            |             |         |         |
| 4  |  |           | Submit Permit Application (using 90% plans of improvements within NDOT Right of Way) | 0 days          | Wed 9/12/18        | Wed 9/12/18        |             |         |             | <b>9/12</b> |              |            |             |             |            |             |         |         |
| 5  |  |           | Agency Review Period                                                                 | 30 days         | Thu 9/13/18        | Wed 10/24/18       |             |         |             |             |              |            |             |             |            |             |         |         |
| 6  |  |           | Modify Design Based on Permit Conditions (if required)                               | 10 days         | Thu 10/25/18       | Wed 11/7/18        |             |         |             |             |              |            |             |             |            |             |         |         |
| 7  |  |           | Resubmit Permit Application (if required)                                            | 0 days          | Wed 11/7/18        | Wed 11/7/18        |             |         |             |             | <b>11/7</b>  |            |             |             |            |             |         |         |
| 8  |  |           | NDOT Second Review Period (if required)                                              | 15 days         | Thu 11/8/18        | Wed 11/28/18       |             |         |             |             |              |            |             |             |            |             |         |         |
| 9  |  |           | NDOT Pre-Approval of Permit                                                          | 0 days          | Wed 11/28/18       | Wed 11/28/18       |             |         |             |             | <b>11/28</b> |            |             |             |            |             |         |         |
| 10 |  |           | Construction Contract Bidding                                                        | 24 days         | Mon 1/21/19        | Thu 2/21/19        |             |         |             |             |              |            |             |             |            |             |         |         |
| 11 |  |           | Construction Contract Award                                                          | 0 days          | Thu 3/21/19        | Thu 3/21/19        |             |         |             |             |              |            |             | <b>3/21</b> |            |             |         |         |
| 12 |  |           | Notice to Proceed Issued by County                                                   | 0 days          | Wed 4/3/19         | Wed 4/3/19         |             |         |             |             |              |            |             |             | <b>4/3</b> |             |         |         |
| 13 |  |           | Contractor Submits Traffic Control Plan                                              | 0 days          | Thu 4/11/19        | Thu 4/11/19        |             |         |             |             |              |            |             |             |            | <b>4/11</b> |         |         |
| 14 |  |           | NDOT Review Period                                                                   | 15 days         | Thu 4/11/19        | Wed 5/1/19         |             |         |             |             |              |            |             |             |            |             |         |         |
| 15 |  |           | NDOT Issues Permit (after approval of Traffic Control Plan)                          | 0 days          | Wed 5/1/19         | Wed 5/1/19         |             |         |             |             |              |            |             |             |            | <b>5/1</b>  |         |         |
| 16 |  |           | <b>City of Reno Special Use Permit</b>                                               | <b>100 days</b> | <b>Thu 8/16/18</b> | <b>Wed 1/2/19</b>  |             |         |             |             |              |            |             |             |            |             |         |         |
| 17 |  |           | Pre-Application Meeting                                                              | 0 days          | Thu 8/16/18        | Thu 8/16/18        |             |         | <b>8/16</b> |             |              |            |             |             |            |             |         |         |
| 18 |  |           | Develop Design and Prepare Permit Application                                        | 56 days         | Thu 8/16/18        | Thu 11/1/18        |             |         |             |             |              |            |             |             |            |             |         |         |
| 19 |  |           | Submit Permit Application                                                            | 0 days          | Thu 11/1/18        | Thu 11/1/18        |             |         |             |             | <b>11/1</b>  |            |             |             |            |             |         |         |
| 20 |  |           | City Staff Prepare Staff Report                                                      | 24 days         | Fri 11/2/18        | Wed 12/5/18        |             |         |             |             |              |            |             |             |            |             |         |         |
| 21 |  |           | Reno Planning Commission Permit Hearing (1st Wednesdays)                             | 0 days          | Wed 12/5/18        | Wed 12/5/18        |             |         |             |             | <b>12/5</b>  |            |             |             |            |             |         |         |
| 22 |  |           | Reno Issues Permit Conditions                                                        | 10 days         | Thu 12/6/18        | Wed 12/19/18       |             |         |             |             |              |            |             |             |            |             |         |         |
| 23 |  |           | Modify Design Based on Permit Conditions (if applicable)                             | 10 days         | Thu 12/20/18       | Wed 1/2/19         |             |         |             |             |              |            |             |             |            |             |         |         |
| 24 |  |           | Reno Planning Commission Issues Permit                                               | 0 days          | Wed 1/2/19         | Wed 1/2/19         |             |         |             |             |              | <b>1/2</b> |             |             |            |             |         |         |
| 25 |  |           | <b>City of Reno Building and Grading Permits</b>                                     | <b>20 days</b>  | <b>Fri 1/4/19</b>  | <b>Thu 1/31/19</b> |             |         |             |             |              |            |             |             |            |             |         |         |
| 26 |  |           | Submit Permit Application                                                            | 0 days          | Fri 1/4/19         | Fri 1/4/19         |             |         |             |             |              | <b>1/4</b> |             |             |            |             |         |         |
| 27 |  |           | Building Department Review                                                           | 10 days         | Fri 1/4/19         | Thu 1/17/19        |             |         |             |             |              |            |             |             |            |             |         |         |
| 28 |  |           | Modify Plans Based on Plan Check Comments                                            | 5 days          | Fri 1/18/19        | Thu 1/24/19        |             |         |             |             |              |            |             |             |            |             |         |         |
| 29 |  |           | Resubmit Construction Plans                                                          | 0 days          | Thu 1/24/19        | Thu 1/24/19        |             |         |             |             |              |            | <b>1/24</b> |             |            |             |         |         |
| 30 |  |           | Building Department Review                                                           | 5 days          | Fri 1/25/19        | Thu 1/31/19        |             |         |             |             |              |            |             |             |            |             |         |         |
| 31 |  |           | Building and Grading Permits Issued by City                                          | 0 days          | Thu 1/31/19        | Thu 1/31/19        |             |         |             |             |              |            | <b>1/31</b> |             |            |             |         |         |

| Project: Pleasant Valley Interceptor Reach 3 |                                                                                     |                    |                                                                                       |                       |                                                                                       |                    |                                                                                       |                 |                                                                                       |
|----------------------------------------------|-------------------------------------------------------------------------------------|--------------------|---------------------------------------------------------------------------------------|-----------------------|---------------------------------------------------------------------------------------|--------------------|---------------------------------------------------------------------------------------|-----------------|---------------------------------------------------------------------------------------|
| Task                                         |  | Project Summary    |  | Manual Task           |  | Start-only         |  | Deadline        |  |
| Split                                        |  | Inactive Task      |  | Duration-only         |  | Finish-only        |  | Progress        |  |
| Milestone                                    |  | Inactive Milestone |  | Manual Summary Rollup |  | External Tasks     |  | Manual Progress |  |
| Summary                                      |  | Inactive Summary   |  | Manual Summary        |  | External Milestone |  |                 |                                                                                       |