

August 16, 2017

Mr. Scott Wendland
Overland Contracting INC.
4600 S. Syracuse St. Suite 300
Denver, CO 80237
(303) 256-4080 (office)
(256) 417-3538 (mobile)
Wendlands@bv.com



Tower Engineering Professionals
2429 West 12th Street, Suite 3
Tempe, AZ 85281
(480) 285-0045 (office)
(919) 661-6350 (fax)
WestMiGroup@tepgroup.net

Subject: **Magnetic Particle Inspection of Existing Flange to Leg Welds Report – Magnetic Particle Inspection was performed on the existing leg flange to leg pipe welds. In addition, a Dye Penetrant inspection was performed on the flange welds where the weld profile prevented accurate evaluation with Magnetic Particle Inspection. Also, the area that had split in the C leg in the 5th section at the 80' elevation of the tower was checked for further evidence of cracking.**

Carrier Site Designation:	Carrier Site Number:	N/A
	Carrier Site Name:	Slide Mountain
Engineering Firm Designation:	TEP Project Number:	79179-76165
Site Data:	New Washoe City, Washoe County, NV 89704 Latitude N39° 18' 47.124", Longitude W 119° 53' 2.8824" 120± Foot – Self Support Tower	

Dear Mr. Wendland,

Tower Engineering Professionals (TEP) completed a Non-Destructive Testing Inspection for the above referenced site. The onsite inspection was performed by Isaiah Perez, CWI and ASNT Level II UT-MT of TEP during the August 7, 2017, August 8, 2017 August 9, 2017 and August 10, 2017 site visit. TEP completed the inspection on all leg to flange welds to check for crack like indications. There were numerous indications found on the all three legs at base level flange to leg weld and there were also indications found on the bottom flange to leg weld on the 5th section in all three legs. Lastly, there was stress cracking found 3 inches above the existing split in the 5th section of the tower on Leg C. See executive summary below for further details on cracking found.

The purpose of this inspection was to check all leg to flange welds and any suspected attachment welds for evidence of cracking utilizing magnetic particle and dye penetrant testing.

Thank you for the opportunity to provide this service for you. If you have any questions or comments, please contact our office.

Sincerely,
Tower Engineering Professionals, Inc. (TEP)

A handwritten signature in black ink, appearing to read "I. Perez", is written over a horizontal line.

Isaiah G. Perez, AWS CWI
ASNT, Level 2 UT-MT






Executive Summary

Photograph	Observations and Recommendations
	<p><u>Item #1 – Magnet Particle Inspection:</u></p> <p>Observation: A magnetic particle inspection was performed on base flanges, the bottom of the 1st section flanges at 20-foot elevation and the top of the 2nd section at the 40-foot elevation on all three legs. Debris and Protective coatings were removed mechanically on the flange welds prior to inspection. Due to a poor weld profile on the flange welds, a Dye Penetrant inspection was performed to aid in the identification of indications on all sections. Only the sections noted above could be Magnetic Particle inspected to provide accurate results. The base level flanges were found to have crack like indications and were proofed up with Dye Penetrant to provide more accurate evaluation. See executive summary for dye penetrant inspection indications found in base flange welds. The Flange at 120' elevation on leg B had broken off and was not in place during inspection.</p> <p>Recommendation: Repair the defect areas per engineering design and perform NDE inspection after repairs.</p>
	
	




Executive Summary


Photograph	Observations and Recommendations
	<p><u>Item #1 – Dye Penetrant Inspection:</u></p> <p>Observation: A dye penetrant inspection was performed on all leg to flange welds. Debris and Protective coatings were removed mechanically on the flange welds prior to inspection. The Flange at 120' elevation on leg B had broken off and was not in place during inspection.</p> <p><u>Base Level (0'):</u> The A leg base to flange weld was found to have cracking throughout the weld with the longest indication area measuring 1" in length. The cumulative length of the all cracking in the A leg base plate flange measured 19.375". The B leg base flange to leg was found to have cracking throughout the weld with the longest indication measuring 1" in the length. The cumulative length of the all cracking in the B leg base plate flange measured 30". The C leg base flange to leg was found to have cracking throughout the entirety of the weld.</p> <p><u>5th Section (80'):</u> The A leg flange to leg at the bottom of section 5 exhibited cracking throughout the entire circumference of the weld at the toes of weld and at the center of the weld. The B leg flange to leg at the bottom of section 5 exhibited cracking throughout the entire circumference of the weld at the toes of weld and at the center of the weld. The C leg flange to leg at the bottom of section 5 exhibited cracking throughout the entire circumference of the weld the toes of weld and at the center of the weld. Finally, the area that was found to be split on Leg C at the 80' 8 1/4" elevation was Dye Penetrant Tested and was found to have cracking that extended 3" above the split with no further cracking found below.</p> <p><u>Remaining Sections:</u> The remaining sections (1,2,3,4,6 and 7) of the tower that were free of indications at time of inspection.</p> <p>Recommendation: Repair the defect areas per engineering design and perform NDE inspection after repairs.</p>
	
	



MAGNETIC PARTICLE INSPECTION

Client: Overland Contracting INC			TEP Project No. 79179-76165		
Drawing No. 00-055-01			Site ID: N/A		
Specification: AWS D1.1			Acceptance Criteria: AWS D1.1, Table 6.1		
EQUIPMENT					
Yoke Model: Y8		Manufacturer: Magnaflux		S/N: 0336	
Particle Color: Red		Manufacturer: Magnaflux		Batch No.: 17C044	
Method: Dry		Pre-Cleaning: Wire Brush		Current Type: AC/DC	
OBSERVATIONS					
Area	Weld Type	Detail No.	Discontinuity	Result	Remarks
A Leg Base Flange	PJP		Crack	Reject	
A Leg Base Flange	PJP		Crack	Reject	
A Leg Base Flange	PJP		Crack	Reject	
NOTES					
See Dye Penetrant Executive Summary for Details.					
NOTE: P: POROSITY C: CRACK CP: CLUSTERED POROSITY IP: INCOMPLETE FUSION LF: LACK OF FUSION UC: UNDERCUT					
	NDT INSPECTOR		APPROVED BY		DATE
NAME	Isaiah Perez				
SIGNATURE					
LEVEL	LII				

DYE PENETRANT INSPECTION

Client: Overland Contracting INC			TEP Project No. 79179-76165		
Drawing No. 00-055-01			Site ID: N/A		
Specification: AWS D1.1			Acceptance Criteria: AWS D1.1, Table 6.1		
EQUIPMENT					
Penetrant Model: SKL-SP2		Manufacturer: Magnaflux		Pre-Cleaning: Wire Wheel	
Cleaner Model Color: SKC-S		Manufacturer: Magnaflux		Penetrant Application: Brush	
Developer Model: SKD-S2		Manufacturer: Magnaflux			
OBSERVATIONS					
Area	Weld Type	Detail No.	Discontinuity	Result	Remarks
A Leg Base Flange	PJP/Fillet		Crack	Reject	See Executive Summary
B Leg Base Flange	PJP/Fillet		Crack	Reject	See Executive Summary
C Leg Base Flange	PJP/Fillet		Crack	Reject	See Executive Summary
A Leg Bottom Flange 5 th Section	PJP/Fillet		Crack	Reject	See Executive Summary
B Leg Bottom Flange 5 th Section	PJP/Fillet		Crack	Reject	See Executive Summary
C Leg Bottom Flange 5 th Section	PJP/Fillet		Crack	Reject	See Executive Summary
NOTES					
Dye Penetrant Inspection was performed due to poor weld profiles.					
NOTE: P: POROSITY C: CRACK CP: CLUSTERED POROSITY IP: INCOMPLETE FUSION LF: LACK OF FUSION UC: UNDERCUT					
	NDT INSPECTOR		APPROVED BY		DATE
NAME	Isaiah Perez				
SIGNATURE					
LEVEL	LII				



Photographs



Tower Overview



Magnetic Particle Testing



Penetrant Applied



Base Flange Cracking



Base Flange Cracking



Base Flange Cracking






Flange with No Indications



Cracking Typical



Toe Cracking Typical



Center Bead Cracking Typical



Cracking 3" above Split






Cracking above Split



Development Review _____
 Date _____
 County Fire Dept. PK Date 6/15/00
 County Engineering MT Date 6/21/00
 County Health Dept. _____ Date _____
 County Utility Dept. ROK Date 6/22/00
 County Soc. Serv. Dept. _____ Date _____
 County _____ Dept. _____ Date _____
 County Bldg. Dept. Stulce Date 8/1/00

WASHOE COUNTY SLIDE MT.	
PLOT PLAN	
Jim Lencioni	Scale: 1" = 3'
Date: 1/18/99	





BLD

9551.26

9588.6

9594.7

9577.77

POLE

BLD

9587.40

9593.43

9593.02

BLD

9599.00

POLE

9620.4

9609.38

9629.53

POLE

9599.38

BLD

9612.50


BLD

9613.34

140 GAL FUEL TANK RATED UL 142


08/07/2000 15:37 775267138800

NO. 0423 GFC SHelters 2000 8:59PM



ITEM	QTY	DESCRIPTION	UNIT	PRICE	TOTAL

- NOTES:
1. TANKS ARE UL142 LISTED. SECONDARY CONTAINMENT GENERATION BASE TANK REFER TO TANK LABEL AND LOCAL CODE TO DETERMINE VENTING REQUIREMENTS FOR BOTH COMPARTMENTS.
 2. SUB BASE FUEL TANK MOUNTING EXCESSIVE TWISTING OF THE FUEL TANK WHEN FASTENING IT TO A FOUNDATION MAY RESULT IN STRUCTURAL FAILURE OF THE TANK TO INSURE THE INSTALLATION DOES NOT EXCESSIVELY TWIST THE FUEL TANK THE FOLLOWING PROCEDURE IS OBSERVED:
 - 2.1 REFER TO OSHA APPLICATION MANUAL FOR GENERAL SET MOUNTING GUIDELINES.
 - 2.2 AFTER PLACING SET ON FOUNDATION VERIFY ALL FOUR MOUNTING FACE CONTACT FOUNDATION.
 - 2.3 THERE ARE 8 SHIMS (ST418) INTL THD ATTACHED TO EACH FUEL TANK. THERE ARE INTERPOSED TO FILL ANY GAP BETWEEN THE MOUNTING FACE AND FOUNDATION. IF MORE 8 SHIMS ARE REQUIRED OBTAIN ADDITIONAL P/N 158-1372 FUEL TANK SHIMS.
 - 2.4 ENSURE THE MAXIMUM HEIGHT STACK OF SHIMS THAT WILL SLIDE INTO THE GAP.
 - 2.5 TIGHTEN TANK HOLD DOWN MOUNTING FASTENERS.
 3. INDICATES THE SIZE OF INTERFERENCE FITS ON FUEL TANK FOR FEATURE OR OPTION INDICATED.
 4. DIMENSIONS IN () ARE IN INCHES.




FUEL TANK PART NO	DNR	VENT SIZE NO 2 3	TANK VOLUME (GAL)		DRY WEIGHT #
			NORMAL	EFFECTIVE	
0178 0748 01	26.72	7	75	75	227 500
0178 0748 02	40.02	7	145	140	236 630

DATE: 8/7/00
 DRAWN BY: [Signature]
 CHECKED BY: [Signature]
 PROJECT: [Project Name]
 SHEET NO: [Sheet Number]
 TOTAL SHEETS: [Total Sheets]
 SCALE: [Scale]
 TOWER

2030 W 1ST PAGE 08

T17N-R19E
 PORTION OF SECTIONS 20 & 29
 ALL OF SECTIONS 21, 28 & 30

48-12



NOTE: This map is prepared for the use of the Washoe County Assessor for assessment and illustrative purposes only. It does not represent survey of the premises. No liability is assumed as to the sufficiency or accuracy of the data delineated hereon.

BOOK 55-01


○ DENOTES IMPROVEMENTS ONLY

Assessor's Map County of Washoe, Nevada
 NOTE — ASSESSOR'S BLOCK NUMBERS SHOWN IN ELLIPSES
 ASSESSOR'S PARCEL NUMBERS SHOWN IN CIRCLES

Drawn by B.T. 8/86
 Revised by 4/88 3/93 4/93 9/94



13'-0" X 21'-0" X 9'-0"



BUILDING FOR TOWER STRUCTURES-SLIDE MT. SITE-EQUIPMENT RM.

INDEX TO DRAWINGS

GFRC SHELTERS TYPICAL SYMBOLS LEGEND

	4' FLUORESCENT STRIP FIXTURE (LETTER OR NOTE INDICATES TYPE: 2 TUBE)
	EMERGENCY WALL LIGHTING FIXTURE WITH SELF CONTAINED BATTERY BACK-UP UNIT. CONNECT TO UNSWITCHED CONDUCTOR.
	WALL MOUNTED LIGHTING FIXTURE; SUPERSCRPT INDICATES TYPE.
	WALL MOUNTED EXTERIOR LIGHTING FIXTURE; SUPERSCRPT INDICATES TYPE; HIGH PRESSURE SODIUM.
	DUPLEX RECEPTACLE, 110 VOLT NEMA 5-20R, 15" A.F.F. UNLESS NOTED OTHERWISE.
	DUPLEX RECEPTACLE, 110 VOLT NEMA 5-20R, MTD. 5" ABOVE COUNTER BACK SPLASH OR PER ADA AND ARCHITECT.
	DUPLEX RECEPTACLE, 220 VOLT NEMA 5-20R, 15" A.F.F. UNLESS NOTED OTHERWISE.
	FOURPLEX RECEPTACLE, 110 VOLT NEMA 5-20R, 15" A.F.F. UNLESS NOTED OTHERWISE.
	WALL MOUNTED DUPLEX RECEPTACLE IN DEDICATED CIRCUIT; 20A, 125V, 3 WIRE GROUNDED, 5-20R, MTD. 5" ABOVE COUNTER (U.N.C.), "HUBBLE" #3362-1 OR EQUAL.
	WALL MOUNTED DUPLEX RECEPTACLE WITH GROUNDED FAULT CIRCUIT INTERRUPTER; 20A, 125V, 3 WIRE, GROUNDED NEMA 5-20R, MTD. 5" ABOVE COUNTER (U.N.C.), "HUBBLE" #GF-5362-1 OR EQUAL.
	DATA/COMPUTER OUTLET, +18" A.F.F. (U.N.C.).
	TELEPHONE OUTLET, +18" A.F.F. (U.N.C.).
	JUNCTION BOX, SIZE PER N.E.C.
	JUNCTION BOX IN ACCESSIBLE LOCATION WITH FLEXIBLE CONDUIT CONNECTION TO LIGHTING FIXTURE OR EQUIPMENT AS NOTED.
	SINGLE POLE, SINGLE THROW 20A. TOGGLE LIGHT SWITCH.
	DOUBLE POLE, SINGLE THROW 20A. TOGGLE LIGHT SWITCH.
	THREE-WAY, 20A. TOGGLE LIGHT SWITCH.
	INTAKE OR EXHAUST FAN (SIZE AS INDICATED ON DRAWINGS).
	SMOKE DETECTOR.
	HEAT DETECTOR.
	THERMOSTAT, +88" TYPICAL (U.N.C.).
	PANELBOARD (SIZE AND CONFIGURATION ACCORDING TO ELECTRICAL CONTROL DIAGRAMS AND CIRCUIT DIRECTORY).
	DISCONNECT SWITCH, SIZE AND POLES AS SHOWN (i.e. 30/3).
	LOW VOLTAGE TRANSFORMER WITH PRIMARY AND SECONDARY FUSING IN LINE SIZE PER N.E.C.
	INDICATES OVERHEAD CABLE LADDER RUN (SIZE AS NOTED ON DRAWINGS).

N.E.C.	NATIONAL ELECTRICAL CODE.	UPS	UNINTERRUPTIBLE POWER SUPPLY
M.L.O.	MAIN LUGS ONLY.	WP	WEATHERPROOF.
M.C.B.	MAIN CIRCUIT BREAKER.	M.T.S.	MANUAL TRANSFER SWITCH
		A.T.S.	AUTOMATIC TRANSFER SWITCH

CAD DRAWINGS PREPARED BY
GFRC SHELTERS
PLANT ADDRESS:
3727 E. TEXAS
BOSSIER CITY, LOUISIANA 71111

THIS DRAWING AND ALL INFORMATION ON IT IS PROPERTY OF GFRC SHELTERS. IT IS CONFIDENTIAL AND IS GIVEN TO YOU FOR A LIMITED PURPOSE AND MUST BE RETURNED ON REQUEST. NEITHER THIS DRAWING NOR ANY PART OF IT NOR ANY INFORMATION CONCERNING IT MAY BE COPIED, EXHIBITED OR FURNISHED

SHEET	DESCRIPTION	CHANGE												
		1	DATE	2	DATE	3	DATE	4	DATE	5	DATE	6	DATE	
G174COV	COVER SHEET													
G174EXT	EXTERIOR ELEVATIONS													
G174WAL1	STRUCTURAL STEEL FRAME LAYOUT													
G174WAL2	CONCRETE WALL PANEL LAYOUT													
G174BAS	STRUCTURAL BASE PLAN & DETAILS													
G174RF	STRUCTURAL ROOF PLAN & DETAILS													
G174DET	TYPICAL CONSTRUCTION DETAILS													
G174FND	FOUNDATION PLAN & DETAILS													
G174ELE	ELECTRICAL & EQUIPMENT LAYOUT													

REFERENCES:

- 1997 UNIFORM BUILDING CODE
- 1997 UNIFORM MECHANICAL CODE
- 1999 NATIONAL ELECTRICAL CODE
- 1992 CABO MODEL ENERGY CODE

UBC OCCUPANCY USE GROUP S-2
 UBC CONSTRUCTION TYPE V N
 UBC MINIMUM SETBACK REQUIREMENT 10 Feet
 WIND ZONE EXPOSURE 110 MPH, EXPOSURE C

LOAD FACTORS



WIND 110 MPH
 LIVE ROOF 300 PSF
 LIVE FLOOR 200 PSF
 SEISMIC UBC - ZONE 1

LIST OF FIELD INSTALLED ITEMS

- FOUNDATION INSTALLATION.
- ANCHORING OF BUILDING TO FOUNDATION.
- ELECTRICAL HOOK-UP. ELECTRICAL OTHER THAN SHOWN ON PLANS IS TO BE REVIEWED, APPROVED AND INSPECTED BY LOCAL OFFICIAL HAVING JURISDICTION.

GENERAL NOTES

- THIS IS AN UNMANNED FACILITY, FOR EQUIPMENT AND STORAGE ONLY.
- THE USE OF THIS BUILDING, WITH PLUMBING FACILITIES, IS SUBJECT TO THE APPROVAL OF THE LOCAL JURISDICTION.
- THIS BUILDING IS NOT ACCESSIBLE TO THE HANDICAPPED.
- THIS BUILDING IS NOT DESIGNED TO BE ACCESSIBLE TO THE HANDICAPPED. THE USE OF THIS BUILDING IS SUBJECT TO THE APPROVAL OF THE LOCAL JURISDICTION.
- THIS BUILDING SHALL NOT BE LOCATED ON PROPERTY WHERE ACCESSIBILITY IS REQUIRED.
- PLUMBING FACILITIES SHALL BE BASED ON LOCAL JURISDICTION.
- ALL EXTERIOR ELECTRICAL DEVICES SHALL BE WEATHER PROOF.




GFRC SHELTERS


POST OFFICE BOX 5664
 SHREVEPORT, LOUISIANA 71135-5664
 PHONE: (318) 425-4623

BLDG # XXXXX


PROJECT # 2KG174	FILE NO.: G174COV		
DATE: 6/15/00	SHEET NO. 1 OF 9		
NO.	DATE	REVISION RECORD	DR.




PANEL A




PANEL B



PANEL C



PANEL D




NO.	DATE	REVISION RECORD	DR.	CK.

THIS DRAWING AND ALL INFORMATION ON IT IS PROPERTY OF GFRC SHELTERS. IT IS CONFIDENTIAL AND IS GIVEN TO YOU FOR A LIMITED PURPOSE AND MUST BE RETURNED ON REQUEST. NEITHER THIS DRAWING NOR ANY PART OF IT NOR ANY INFORMATION CONCERNING IT MAY BE COPIED, EXHIBITED OR FURNISHED TO OTHERS NOR MAY PHOTOGRAPHS BE TAKEN OF ANY ARTICLES FABRICATED OR ASSEMBLED FROM THIS DRAWING WITHOUT OUR CONSENT.


**TOWER STRUCTURES
EXTERIOR ELEVATION
10'-0" X 13'-0" X 9'-0"**

GFRC SHELTERS


POST OFFICE BOX 5664
SHREVEPORT, LOUISIANA 71156-5664
PHONE: (318) 425-4623




Date MAY 2000
Scale 3/8"=1'-0"
Drawn
Job 2KG175
Sheet
G174EXT




PANEL A
AS SEEN FROM INSIDE STRUCTURE
1/4" = 1'-0"





PANEL B
AS SEEN FROM INSIDE STRUCTURE
1/4" = 1'-0"



PANEL C
AS SEEN FROM INSIDE STRUCTURE
1/4" = 1'-0"




PANEL D
AS SEEN FROM INSIDE STRUCTURE
1/4" = 1'-0"



PANEL ASSEMBLY

- GENERAL WALL NOTES**
1. FRAMES SHALL BE CONSTRUCTED OF 3"x2"x1/8" RECTANGULAR STEEL TUBING, MIN. 36 KSI YIELD STR.
 2. ALL WELDS SHALL BE 3/16" FILLET WELD PER LATEST AWS STANDARD UNLESS SPECIFIED OTHERWISE. SEE TYPICAL DETAIL SHEET FOR WELDING DETAILS.
 3. VERIFY EXACT SIZE OF PANEL CUT-OUTS WITH VARIOUS EQUIPMENT MFRS. OR SUPPLIERS BEFORE CONSTRUCTION.
 4. ALL PANELS ON THIS SHEET VIEWED FROM THE INSIDE UNLESS SHOWN OTHERWISE.
 5. NO. 5 REBAR TO BE WELDED TO PANEL FRAMES FOR REINFORCEMENT OF 5" X 5" COLUMNS
 6. LOCATION OF ELECTRICAL ENTRANCES, HVAC, DOOR, VENTILATION, CABLE ENTRIES, AND OTHER OPENINGS MAY VARY ACCORDING TO SITE REQUIREMENTS, THESE OPENINGS MAY NOT BE CLOSER THAN 6" TO ANY OUTSIDE CORNER.




NO.	DATE	REVISION RECORD	DR.	CK.

THIS DRAWING AND ALL INFORMATION ON IT IS PROPERTY OF GFRC SHELTERS. IT IS CONFIDENTIAL AND IS GIVEN TO YOU FOR A LIMITED PURPOSE AND MUST BE RETURNED ON REQUEST. NEITHER THIS DRAWING NOR ANY PART OF IT NOR ANY INFORMATION CONCERNING IT MAY BE COPIED, EXHIBITED OR FURNISHED TO OTHERS NOR MAY PHOTOGRAPHS BE TAKEN OF ANY ARTICLES FABRICATED OR ASSEMBLED FROM THIS DRAWING WITHOUT OUR CONSENT.


SLIDE MT. SITE
TOWER STRUCTURES
STRUCTURAL STEEL FRAME LAYOUT
13'-0" X 21'-0" X 9'-0"

GFRC SHELTERS


POST OFFICE BOX 5664
SHREVEPORT, LOUISIANA 71135-5664
PHONE: (318) 425-4823




Date MAY 2000
Scale AS SHOWN
Drawn
Job 2KG174
Sheet
G174WAL1




PANEL A
AS SEEN FROM INSIDE STRUCTURE
1/4" = 1'-0"




PANEL B
AS SEEN FROM INSIDE STRUCTURE
1/4" = 1'-0"




PANEL C
AS SEEN FROM INSIDE STRUCTURE
1/4" = 1'-0"




PANEL D
AS SEEN FROM INSIDE STRUCTURE
1/4" = 1'-0"



KEY PLAN



PANEL ASSEMBLY



NO.	DATE	REVISION RECORD	DR.	CK.


THIS DRAWING AND ALL INFORMATION ON IT IS PROPERTY OF GFRC SHELTERS. IT IS CONFIDENTIAL AND IS GIVEN TO YOU FOR A LIMITED PURPOSE AND MUST BE RETURNED ON REQUEST. NEITHER THIS DRAWING NOR ANY PART OF IT NOR ANY INFORMATION CONCERNING IT MAY BE COPIED, EXHIBITED OR FURNISHED TO OTHERS NOR MAY PHOTOGRAPHS BE TAKEN OF ANY ARTICLES FABRICATED OR ASSEMBLED FROM THIS DRAWING WITHOUT OUR CONSENT.

SLIDE MT. SITE

**TOWER STRUCTURES
CONCRETE WALL PANEL LAYOUT
13'-0" X 21'-0" X 9'-0"**

GFRC SHELTERS

POST OFFICE BOX 5664
SHREVEPORT, LOUISIANA 71155-5664
PHONE: (518) 426-4623



Date MAY 2000
Scale AS SHOWN
Drawn
Job 2KG174
Sheet
G174WAL2

SLIDE MT. SITE


TOWER STRUCTURES
STRUCTURAL BASE PLAN & DETAILS
13'-0" X 21'-0" X 9'-0"

GFRC SHELTERS
 POST OFFICE BOX 5864
 SHREVEPORT, LOUISIANA 71156-5864
 PHONE: (318) 425-4823


GFRC
 COPRIGHT © 1996

NO.	DATE	REVISION RECORD	DR.	CL.


Date MAY 2000
 Scale AS SHOWN
 Drawn
 Job 2K0174
 Sheet
G174BAS




BASE PLAN
 AS SEEN FROM ABOVE
 1/4" = 1'-0"




SECTION A
 N.T.S.




SECTION B
 N.T.S.



SECTION C
 N.T.S.




LIFTING ASSEMBLY PLAN




LIFTING ASSEMBLY ELEVATION

LIFT POINT DETAILS
 N.T.S.


- ROOF/BASE GENERAL NOTES**
- ALL WALL FACE MIX SHALL HAVE A 2500 P.S.I. COMPRESSIVE STRENGTH AT 28 DAYS.
 - ALL FLOOR & ROOF STRUCTURAL CONCRETE SHALL HAVE A 4500 P.S.I. COMPRESSIVE STRENGTH AT 28 DAYS.
 - ALL STEEL BARS SHALL BE A615 GRADE STEEL.
 - ALL STEEL TUBING SHALL BE MIN. 36 KSI YIELD STRENGTH.
 - ALL STEEL PLATE SHALL BE A36 STEEL.
 - ROOF INSULATION SHALL BE COVERED WITH 3/4" CDX PLYWOOD.
 - LIGHT RUST IS PERMISSIBLE ON WIRE FABRIC.
 - WELD PLATES MAY BE SECURED TO REBAR WITH TACK WELD.
 - LIFTING FERRULES IN ROOF MAY BE TACK WELDED TO REBAR.
 - THE FOAM THICKNESS IS UNIFORMLY REDUCED TO MAINTAIN THE 2" CONCRETE THICKNESS.



LIFTING LUG DETAIL "A"
 5" x 5" x 1/2" ANGLE



IMPLANT DETAIL "B"
 6" x 6" x 3/8" ANGLE




IMPLANT DETAIL "C"
 4" x 4" x 3/8" ANGLE


LIFTING DEVICE DETAILS
 N.T.S.







THIS DRAWING AND ALL INFORMATION ON IT IS PROPERTY OF GFRC SHELTERS. IT IS CONFIDENTIAL AND IS GIVEN TO YOU FOR A LIMITED PURPOSE AND MUST BE RETURNED ON REQUEST. NEITHER THIS DRAWING NOR ANY PART OF IT NOR ANY INFORMATION CONCERNING IT MAY BE COPIED, EXHIBITED OR FURNISHED TO OTHERS NOR MAY PHOTOGRAPHS BE TAKEN OF ANY ARTICLES FABRICATED OR ASSEMBLED FROM THIS DRAWING WITHOUT OUR CONSENT.



STRUCTURAL ROOF
AS SEEN FROM BELOW
1/4" = 1'-0"




TYPICAL 2 X 4 BOARD PLACEMENT IN ROOF
AS SEEN FROM BELOW
N. T. S.



ROOF/BASE GENERAL NOTES

- 1a. ALL WALL FACE MIX SHALL HAVE A 2500 P.S.I. COMPRESSIVE STRENGTH AT 28 DAYS.
- 1b. ALL FLOOR & ROOF STRUCTURAL CONCRETE SHALL HAVE A 4500 P.S.I. COMPRESSIVE STRENGTH AT 28 DAYS.
2. ALL STEEL BARS SHALL BE A615 GRADE STEEL.
3. ALL STEEL TUBING SHALL BE MIN. 36 KSI YIELD STRENGTH.
4. ALL STEEL PLATE SHALL BE A36 STEEL.
5. ROOF INSULATION SHALL BE COVERED WITH 3/4" CDX PLYWOOD.
6. LIGHT RUST IS PERMISSIBLE ON WIRE FABRIC.
7. WELD PLATES MAY BE SECURED TO REBAR WITH TACK WELD.
8. LIFTING FERRULS IN ROOF MAY BE TACK WELDED TO REBAR.
9. THE FOAM THICKNESS IS UNIFORMLY REDUCED TO MAINTAIN THE 2" CONCRETE THICKNESS.




NO.	DATE	REVISION RECORD	DR.	CK.





THIS DRAWING AND ALL INFORMATION ON IT IS PROPERTY OF GFRC SHELTERS. IT IS CONFIDENTIAL AND IS GIVEN TO YOU FOR A LIMITED PURPOSE AND MUST BE RETURNED ON REQUEST. NEITHER THIS DRAWING NOR ANY PART OF IT NOR ANY INFORMATION CONCERNING IT MAY BE COPIED, EXHIBITED OR FURNISHED TO OTHERS NOR MAY PHOTOGRAPHS BE TAKEN OF ANY ARTICLES FABRICATED OR ASSEMBLED FROM THIS DRAWING WITHOUT OUR CONSENT.

SLIDE MT. SITE
TOWER STRUCTURES
STRUCTURAL ROOF PLAN & DETAILS
13'-0" X 21'-0" X 9'-0"

GFRC SHELTERS
 POST OFFICE BOX 5684
 SHREVEPORT, LOUISIANA 71356-5684
 PHONE: (518) 426-4623



Date MAY 2000
 Scale AS SHOWN
 Drawn
 Job 2KGC174
 Sheet
G174RF







1-1/2" x 1/4" ANGLE CLIPS
TYPICAL EACH VERTICAL
WALL TO WALL CONNECTION

**TYPICAL FRAME WELDING
CONNECTION DETAIL**
N.T.S.

TYPICAL GFRP PANEL SECTION
N.T.S.

3/8" BONDING ROD DETAIL
N.T.S.





PLAN

ELEVATION

WALL SECTION
N.T.S.

TYPICAL STEEL FRAME
N.T.S.


WALL TO CORNER CONNECTION DETAILS




WALL TO ROOF PANEL

WALL TO BASE


TYPICAL WELD DETAILS AT FLOOR, CORNERS, WALL & ROOF
N.T.S.



DOOR FRAME DETAIL
AS SEEN FROM INSIDE STRUCTURE
N.T.S.



ANCHORAGE DETAIL
N.T.S.



DOOR SECTION
N.T.S.

DOOR IS TO HAVE THE FOLLOWING SIGNS:
THIS DOOR IS TO REMAIN UNLOCKED DURING OCCUPANCY.

7/15/00

REVISION RECORD

DR. CK.

DATE MAY 2000

Scale AS SHOWN

Drawn

Job 2KG174

Sheet


G174DET

THIS DRAWING AND ALL INFORMATION ON IT IS PROPERTY OF GFRP SHELTERS. IT IS CONFIDENTIAL AND IS GIVEN TO YOU FOR LIMITED PURPOSE AND MUST BE RETURNED ON REQUEST. NEITHER THIS DRAWING NOR ANY PART OF IT NOR ANY INFORMATION CONCERNING IT MAY BE COPIED, EXHIBITED OR FURNISHED TO OTHERS NOR MAY PHOTOGRAPHS BE TAKEN OF ANY ARTICLES FABRICATED OR ASSEMBLED FROM THIS DRAWING WITHOUT OUR CONSENT.

**TOWER STRUCTURES
TYPICAL CONSTRUCTION DETAILS
13'-0" X 21'-0" X 9'-0"**


GFRP SHELTERS
POST OFFICE BOX 5684
SHREVEPORT, LOUISIANA 71135-5684
PHONE: (318) 425-4823







BUILDING OUTLINE

SCALE: 1/4" = 1'-0"



FOUNDATION PLAN

SCALE: 1/4" = 1'-0"



FOUNDATION GENERAL NOTES

* GENERAL

- All foundation work is a suggestive layout only for dimensioning purposes and that local code requirements shall prevail.
- All work shown is field work.

SITE

- The site shall be stripped of all vegetation prior to fill or construction of the foundation pad.
- All fill sand shall be 0-15 P.I. with a compaction test run on each 6" lift - compacted to 90% modified proctor.
- Any soft areas (tree stump holes, etc.) shall be cut out and recompacted to said proctor.
- The Contractor shall keep the site so it will have positive drainage at all times.
- All excavation shall be observed by the Engineer/Architect prior to placing concrete.
- All excavation shall be free of all water before pouring concrete.
- Foundation design based on min. 4500 PSF allow. soil bearing with 4/3 increase in soil bearing allowed during wind or seismic activity.

REINFORCING STEEL

- All steel bars shall be grade 60 steel. Number 3 bars may be grade 40.
- Clear dimensions for steel: Steel against earth shall be 3". Steel against form 1 1/2".
- All steel bars shall be splices 36 times bar diameter.
- All corner and intersection bars shall have corner bars (top and bottom) installed.
- All wire and bars shall be secured properly before pouring concrete.
- Contractor shall submit shop drawing of steel for approval prior to concrete pour.

CONCRETE


- All concrete shall have a 3000 psi compressive strength at 28 days.
- Chamfer all exposed concrete edges.
- Maximum slump shall be 5"
- Submit design mix for approval prior to beginning construction.

SLIDE MT. SITE


TOWER STRUCTURES
FOUNDATION PLAN & DETAILS
13'-0" X 21'-0" X 9'-0"

GFRC SHELTERS

POST OFFICE BOX 5864
SHREVEPORT, LOUISIANA 71186-5864
PHONE: (318) 426-4623



NO.	DATE	REVISION RECORD	DR.	CK.



Date MAY 2000

Scale AS SHOWN


Drawn

Job 2KG174

Sheet

G174FND

THIS DRAWING AND ALL INFORMATION ON IT IS PROPERTY OF GFRC SHELTERS. IT IS CONFIDENTIAL AND IS GIVEN TO YOU FOR A LIMITED PURPOSE AND MUST BE RETURNED ON REQUEST. NEITHER THIS DRAWING NOR ANY PART OF IT NOR ANY INFORMATION CONCERNING IT MAY BE COPIED, EXHIBITED OR FURNISHED TO OTHERS NOR MAY PHOTOGRAPHS BE TAKEN OF ANY ARTICLES FABRICATED OR ASSEMBLED FROM THIS DRAWING WITHOUT OUR CONSENT.



- ⊙ - NEMA L5-20R, 20A/125V TWISTLOCK RECEPTACLES, UPS CIRCUITS 1-17. PROVIDE MATING PLUGS FOR IN-FIELD WIRING. LABEL: "EDACS REPEATER CIRCUITS ONLY 120VAC"
- ⊠ - MICROWAVE POWER CIRCUIT 20A/250V TWIST LOCK RECEPT. NEMA L6-20R. PROVIDE MATING PLUG FOR IN-FIELD WIRING. LABEL: "ALCATEL MICROWAVE INPUT POWER CIRCUIT ONLY 240VAC"

- GROUNDING NOTES:**
- PROVIDE INTERNAL HARGER COPPER GROUND BAR-1/4"x4"x24"- HUNG FROM CEILING WITH UNISTRUT HANGERS, 18" FROM PANEL A WALL.
 - PROVIDE EXTERNAL COPPER GROUND BAR-1/4"x2"x24"- MOUNT UNDER CABLE ENTRY.
 - PROVIDE INTERIOR COPPER HALO PER SPECS.

- ELECTRICAL NOTES:**
- ALL WIRE AMPACITIES ARE PER TABLE 310-16 AND ADJUSTMENT FACTORS OF 310-15, (B) (2) (A), OF THE 1999 N.E.C.
 - ALL CONDUIT FILL IS PER CHAPTER 9, APPENDIX "C" OF THE N.E.C.
 - ALL WIRING RUN IN EMT CONDUIT SIZED IN ACCORDANCE WITH THE APPLICABLE VERSION OF THE NATIONAL ELECTRIC CODE.
 - SERVICE GROUND SHALL BE CONNECTED TO BUILDING SYSTEM GROUND.
 - OVERCURRENT PROTECTION TO PANELS AS FOLLOWS:
 - WHEN NORMAL POWER IS SUPPLYING LOAD: 200 AMP FUSED DISCONNECT
 - WHEN GENERATOR IS SUPPLYING LOAD: 200 AMP LCB ON GENERATOR
 - ALL EXTERIOR ELECTRICAL EQUIPMENT SHALL BE WEATHER PROOF.

MAIN: 200 A MCB SERVICE PANEL NO.: MBP TYPE: SQUARE D
 BUS RATING: 200A SOURCE: ATS LOCATION: INTERIOR
 AIC MIN: 22000 SERVICE VOLTAGE: 120/240 1 PHASE 3 WIRE MOUNTING: SURFACE

DESCRIPTION	BREAKER POLE	VOLT-AMPS AMP	VOLT-AMPS		CKT. NO.	BUS CONN. A B N	VOLT-AMPS		BREAKER POLE	AMP	DESCRIPTION
			#A	#B			#A	#B			
HVAC #1	2	80	502B	502B	1		2	502B	2	80	HVAC #2
INTERIOR LIGHTS	1	20	1000	175	5		8	900	1	20	WALL RECEPTACLES
EXTERIOR LIGHTS	1	20	1200	11	7		10	720	1	20	WALL RECEPTACLES
VENT SYSTEM-EQ. RM.	1	20	1200	11	9		12	250	1	20	WALL RECEPTACLES
EXHAUST FAN-GEN. RM.	1	20			11		14	900	1	20	SMOKE DETECTORS
UPS	2	35			13		16	900	1	20	MICROWAVE POWER CIRCUIT
					15		18				
					17		20				
					19		22				
					21		24				
					23		26				
					25		28				
					27		30				
					29						
TOTALS											TOTALS

BUS A: - MAIN: 200 A MCB LINE AMPS: -
 BUS B: - LOCATION (TOP)(BOTTOM): TOP KVA DEMAND: -
 TOTAL: - FEEDER SIZE: 3/0 THWN SOURCE: ATS


MBP PANEL DOOR LABEL
N.T.S.

MAIN: 125 MLO SERVICE PANEL NO.: UPS PNL #1 TYPE: SQUARE D
 BUS RATING: 125A SOURCE: UPS LOCATION: INTERIOR
 AIC MIN: 22000 SERVICE VOLTAGE: 120/240 1 PHASE 3 WIRE MOUNTING: SURFACE

DESCRIPTION	BREAKER POLE	VOLT-AMPS AMP	VOLT-AMPS		CKT. NO.	BUS CONN. A B N	VOLT-AMPS		BREAKER POLE	AMP	DESCRIPTION
			#A	#B			#A	#B			
RACK RECEPTACLE #1	1	20	180	180	1		2	180	1	20	RACK RECEPTACLE #2
RACK RECEPTACLE #3	1	20	180	180	3		4	180	1	20	RACK RECEPTACLE #4
RACK RECEPTACLE #5	1	20	180	180	5		6	180	1	20	RACK RECEPTACLE #6
RACK RECEPTACLE #7	1	20	180	180	7		8	180	1	20	RACK RECEPTACLE #8
RACK RECEPTACLE #9	1	20	180	180	9		10	180	1	20	RACK RECEPTACLE #10
RACK RECEPTACLE #11	1	20	180	180	11		12	180	1	20	RACK RECEPTACLE #12
RACK RECEPTACLE #13	1	20	180	180	13		14	180	1	20	RACK RECEPTACLE #14
RACK RECEPTACLE #15	1	20	180	180	15		16	180	1	20	RACK RECEPTACLE #16
RACK RECEPTACLE #17	1	20	180	180	17		18				RACK RECEPTACLE #18
					19		20				
					21		22				
					23		24				
					25		26				
					27		28				
					29		30				
TOTALS											TOTALS

BUS A: - MAIN: MLO LINE AMPS: -
 BUS B: - LOCATION (TOP)(BOTTOM): TOP KVA DEMAND: -
 TOTAL: - FEEDER SIZE: #8 THWN SOURCE: 35A LCB

UPS PANEL DOOR LABEL
N.T.S.




ELECTRICAL ONE LINE SCHEMATIC

NO.	DATE	REVISION RECORD	DR.	CK.

THIS DRAWING AND ALL INFORMATION ON IT IS PROPERTY OF GFRC SHELTERS. IT IS CONFIDENTIAL AND IS GIVEN TO YOU FOR A LIMITED PURPOSE AND MUST BE RETURNED ON REQUEST. NEITHER THIS DRAWING NOR ANY PART OF IT NOR ANY INFORMATION CONCERNING IT MAY BE COPIED, EXHIBITED OR FURNISHED TO OTHERS NOR MAY PHOTOGRAPHS BE TAKEN OF ANY ARTICLES FABRICATED OR ASSEMBLED FROM THIS DRAWING WITHOUT OUR CONSENT.

SLIDE MT. SITE
TOWER STRUCTURES
INTERIOR EQUIPMENT LAYOUT
13'-0" X 21'-0" X 9'-0"

GFRC SHELTERS
 POST OFFICE BOX 5664
 SHREVEPORT, LOUISIANA 71156-5664
 PHONE: (318) 425-4829



Date MAY 2000
 Scale AS SHOWN
 Drawn
 Job 2KG174
 Sheet
G174ELE

Design 100 MPH/87 MPH + 2" RADIAL ICE
According to ANSI/EIA-222-F 1996

ANTENNA LIST

NO.	EL.	ANTENNA	AZ	COAX
1	TOP	CELLWAVE BA1010-1		1 5/8"
2,3	TOP	(2) DB806T3		(2)-1 5/8"
4	TOP	PD1610		1 5/8"
5	100'	CELLWAVE BA1010-1		1 5/8"
6,7	100'	(2) DB806T3		(2)-1 5/8"
8	100'	PD1610		1 5/8"
9-11	90'	(2) PD620		(3)-7/8"
12-14	80'	(3) PD620		(3)-7/8"
15-22	75'	FUTURE ANTENNA C ₀ A ₀ =50 FT ²		(8)-7/8"
23	70'	HP-10	0°	EW52
24	60'	HP-10	0°	EW52

- (1) CLIMBING LADDER
- (1) WAVEGUIDE LADDER TO EL TOP
- COAX ASSUMED TO BE ALL ON ONE TOWER FACE FULLY EXPOSED TO THE WIND

STEEL NOTES

- ALL STEEL PLATES, ROLLED SHAPES, AND THREADED RODS SHALL CONFORM TO ASTM A36.
- ALL PIPES SHALL CONFORM TO ASTM A53 GRADE B OR ASTM A500 GRADE B.
- WELDING SHALL BE PERFORMED WITH E70 ELECTRODES IN CONFORMANCE WITH AWS D1.1-96.
- BOLTS SHALL CONFORM TO ASTM A325 WITH THREADS EXCLUDED FROM THE SHEAR PLANE.
- BOLTS SHALL BE TIGHTENED BY THE "TURN OF THE NUT" METHOD AS DEFINED IN THE AISC ASD MANUAL OF STEEL CONSTRUCTION, 9TH EDITION.
- U-BOLTS SHALL BE TIGHTENED TO SNUG TIGHT CONDITION AS DEFINED IN THE AISC ASD MANUAL OF STEEL CONSTRUCTION, 9TH EDITION.
- ALL STRUCTURAL STEEL AND PIPE SHALL BE HOT DIPPED GALVANIZED PER ASTM A123 AFTER FABRICATION. ALL BOLTS, NUTS, AND WASHERS SHALL BE HOT DIPPED GALVANIZED PER ASTM A153.
- ALL PIPES SHALL BE GALVANIZED INSIDE AND OUTSIDE.
- EDGE DISTANCE SHALL BE 1 1/4" UNLESS OTHERWISE NOTED.
- ALL BOLT HOLES SHALL BE PUNCHED OR DRILLED 1/16" LARGER THAN THE DIAMETER OF THE BOLTS THEY WILL RECEIVE.
- "ANCO" LOCK NUTS SHALL BE PROVIDED ON ALL BOLTS. AT ANY LOCATIONS WHERE LOCK NUTS CANNOT BE INSTALLED, PROVIDE LOCK WASHERS.
- ALL FABRICATION SHALL BE PERFORMED IN LOS ANGELES CITY APPROVED SHOP NO. 1094.

CONCRETE FOUNDATION NOTES:

NOTES:

- ALL CONCRETE SHALL HAVE A MINIMUM COMPRESSIVE STRENGTH OF 3000 PSI @ 28 DAYS.
- REINFORCING STEEL SHALL CONFORM TO THE REQUIREMENTS OF ASTM A615 (GRADE 60).
- SEE PREVIOUS PAGE FOR ANCHOR BOLT SIZE.
- TOTAL CONCRETE = 117 CUBIC YARDS.
- FOUNDATION DESIGN BASED UPON 7500 PSF ALLOWABLE SOIL BEARING PRESSURE.

GEOTECHNICAL REVIEW:

A LETTER FROM THE GEOTECHNICAL ENGINEER SHALL BE PROVIDED TO THE BUILDING DEPARTMENT AND TO THE ENGINEER OF RECORD CONFIRMING THAT THE FOUNDATION DETAILS AND SPECIFICATIONS HAVE BEEN REVIEWED BY THE GEOTECHNICAL ENGINEER AND THAT IT HAS BEEN DETERMINED THAT THE RECOMMENDATIONS IN THE GEOTECHNICAL REPORT HAVE BEEN PROPERLY INCORPORATED INTO THE PLANS.

VERIFY

SPECIAL INSPECTION:

THE FOLLOWING ELEMENTS OF CONSTRUCTION SHALL REQUIRE SPECIAL INSPECTION PER UBC SECTION 1701.



ITEM	DESCRIPTION	INSPECTOR	DESIGN STRENGTH
1	PIER EXCAVATION DESIGN DEPTH SOIL SAME AS SOILS REPORT DEBRIS CLEAN OUT	SOILS ENGINEER	
2	PIER CONSTRUCTION REINFORCING STEEL BAR SIZES MILL CERTIFICATES INSTALLATION	SPECIAL INSPECTOR	F _y =60 KSI
	ANCHOR BOLTS BOLT SIZES & LENGTHS MILL CERTIFICATES INSTALLATION	SPECIAL INSPECTOR	F _y =36 KSI
	CONCRETE TEST SPECIMENS PLACING OF CONCRETE	SPECIAL INSPECTOR	f _c ' =4500 PSI TYPE V
3	HIGH STRENGTH BOLTING PER UBC SECTION 2228	SPECIAL INSPECTOR	A325X
4	FABRICATION BY LOS ANGELES CITY APPROVED SHOP FABRICATOR NO. 1094, AND UBC SECTION 1701.7		

SPECIAL INSPECTION NOTES:

- THE CONSTRUCTION INSPECTION LISTED ARE IN ADDITION TO BUILDING OFFICIAL INSPECTION REQUIRED BY UBC SECTION 108.
- CONTINUOUS INSPECTION IS ALWAYS REQUIRED DURING THE PERFORMANCE OF THE WORK UNLESS OTHERWISE SPECIFIED.
- THE SPECIAL INSPECTORS MUST BE CERTIFIED BY THE LOCAL JURISDICTION TO PERFORM THE TYPES OF INSPECTION REQUIRED.
- IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO INFORM THE SPECIAL INSPECTOR OR INSPECTION AGENCY AT LEAST ONE WORKING DAY PRIOR TO PERFORMING ANY WORK THAT REQUIRES SPECIAL INSPECTION. ALL WORK PERFORMED WITHOUT REQUIRED SPECIAL INSPECTION IS SUBJECT TO REMOVAL.

GENERAL CONSTRUCTION NOTES:

- THE GENERAL CONTRACTOR SHALL VERIFY ALL DIMENSIONS, CONDITIONS, AND ELEVATIONS BEFORE STARTING WORK. ALL DISCREPANCIES SHALL BE CALLED TO THE ATTENTION OF THE ENGINEER AND SHALL BE RESOLVED BEFORE PROCEEDING WITH THE WORK. ALL WORK SHALL BE PERFORMED IN A WORKMANLIKE MANNER IN ACCORDANCE WITH ACCEPTED CONSTRUCTION PRACTICES.
- IT IS THE INTENTION OF THESE DRAWINGS TO SHOW THE COMPLETED INSTALLATION. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ALL TEMPORARY BRACING, SHORING, TIES, FORM WORK, ETC., IN ACCORDANCE WITH ALL NATIONAL, STATE, AND LOCAL ORDINANCES, TO SAFELY EXECUTE ALL WORK AND SHALL BE RESPONSIBLE FOR SAME. ALL WORK SHALL BE IN ACCORDANCE WITH LOCAL CODES.
- THE CONTRACTOR SHALL USE ADEQUATE NUMBERS OF SKILLED WORKMEN WHO ARE THOROUGHLY TRAINED AND EXPERIENCED IN THE NECESSARY CRAFTS, AND WHO ARE COMPLETELY FAMILIAR WITH THE SPECIFIED REQUIREMENTS AND METHODS NEEDED FOR PROPER PERFORMANCE OF THE WORK.
- CONSTRUCTION CONTRACTOR AGREES THAT IN ACCORDANCE WITH GENERALLY ACCEPTED CONSTRUCTION PRACTICES, CONSTRUCTION CONTRACTOR WILL BE REQUIRED TO ASSUME SOLE AND COMPLETE RESPONSIBILITY FOR JOB SITE CONDITIONS DURING THE COURSE OF CONSTRUCTION OF THE PROJECT, INCLUDING SAFETY OF ALL PERSONS AND PROPERTY, AND THAT THIS REQUIREMENT SHALL BE MADE TO APPLY CONTINUOUSLY AND NOT BE LIMITED TO NORMAL WORKING HOURS. CONSTRUCTION CONTRACTOR FURTHER AGREES TO INDEMNIFY AND HOLD DESIGN PROFESSIONAL HARMLESS FROM ANY AND ALL LIABILITY, REAL OR ALLEGED, IN CONNECTION WITH THE PERFORMANCE OF WORK ON THIS PROJECT.
- THE TOWER/ MONOPOLE DESIGN DOES NOT INCLUDE STRESSES DUE TO ERECTION AND/ OR TRANSPORTATION SINCE ERECTION EQUIPMENT AND METHODS ARE UNKNOWN.
- TOWER/ MONOPOLE GROUNDING SHALL COMPLY WITH ALL LOCAL AND NATIONAL CODES. GROUNDING TO BE PERFORMED BEFORE ERECTION.
- ALL WORK SHALL COMPLY WITH OSHA SAFETY REQUIREMENTS. PROCEDURES FOR THE PROTECTION OF EXCAVATIONS, EXISTING CONSTRUCTION AND UTILITIES SHALL BE ESTABLISHED PRIOR TO FOUNDATION INSTALLATION.



PAUL J. FORD AND COMPANY
STRUCTURAL ENGINEERS
230 East Broad Street Suite 500 Columbus, Ohio 43215
PH (614)-221-6679 FAX (614)-221-0166


CONFIDENTIAL-PROPRIETARY INFORMATION
THIS DRAWING IS THE PROPERTY OF TOWER STRUCTURES. USE BY OR DISCLOSURE TO ANYONE OTHER THAN ITS AUTHORIZED EMPLOYEES IS FORBIDDEN EXCEPT TO THE EXTENT PERMISSION IS ELSEWHERE GRANTED.
COPYRIGHT © 2000 TOWER STRUCTURES.

NO.	MADE BY	CHK'D BY	DATE

REVISIONS
REMARKS
REVISED TOWER DIMENSIONS
DO NOT SCALE FROM DRAWING
CONTACT ENGINEER / DESIGNER FOR DISCREPANCIES ON DRAWING
DESTROY PREVIOUS PRINTS


CLIENT'S ORDER:	
CLIENT'S APPROVAL:	PERMIT
SCALE: NONE	DATE: 5/19/2000
DRAWN BY: WA	CHECKED BY:
APPROVAL:	

TOWER STRUCTURES
2567 BUSINESS PARKWAY
MINDEN, NEVADA 89423
PHONE (775) 267-1308
FAX (775) 267-1408




CUSTOMER: WASHOE COUNTY, GENERAL SERVICES DEPARTMENT
DESCRIPTION: TOWER ELEVATION 120'-0"
SITE: SLIDE MOUNTAIN, NV


JOB NO. 00-055-01
REVISION SHEET S1




DETAIL 1




DETAIL 2




SPlice DETAIL 3




SPlice DETAIL 4




DETAIL 5



DETAIL 6




WAVE GUIDE LADDER DETAIL
REQUIRED: ONE FULL LENGTH LADDER
ONE UP TO 80' A.G.L.




SECTION A
PLAN

TYP. LADDER CONN. TO GIRT




TYP. U-BOLT CONNECTION




LADDER SPLICE DETAIL

PIPE SIZE	THICKNESS	O. D.	NUMBER OF HOLES	HOLE SIZE	BOLT CIRCLE	BOLT SIZE
2" TO 2 1/2"	1 1/8"	8"	4	1 1/8"	6"	3/8"
3 1/2" TO 5"	1 1/2"	11"	4	1 1/8"	9 1/2"	3/8"
6"	1 3/4"	13 1/2"	4	1 5/8"	11 3/4"	7/8"
8"	2"	16"	6	1 5/8"	14 1/4"	7/8"
10"	2 1/4"	19"	6	1 3/4"	17"	1 1/8"
12"	2 1/4"	19"	6	1 5/8"	17"	1 1/4"
14"	2 1/4"	21"	6	1 5/8"	18 3/4"	1 1/4"
16" BASE	2 1/2"	24"	6	2 1/4"	20 1/2"	2"
12" BASE	2 1/4"	20"	6	1 3/4"	16"	1 3/4"
10" BASE	2"	18"	6	1 3/4"	13"	1 1/2"

FLANGE CHART



TOWER ELEVATION





TOP VIEW

TOWER SCHEDULE DATA		
PANEL	PC MK	DESCRIPTION
LEGS (F _y =35000 P.S.I.)		
1		2.875" φ x .203 WALL PIPE
2		2.875" φ x .203 WALL PIPE
3		2.875" φ x .203 WALL PIPE
4		4" φ x .226 WALL PIPE
5		4" φ x .226 WALL PIPE
6		4" φ x .226 WALL PIPE
7		6.625" φ x .280 WALL PIPE
8		6.625" φ x .280 WALL PIPE
9		8.625" φ x .322 WALL PIPE
10		8.625" φ x .322 WALL PIPE
11		10.75" φ x .365 WALL PIPE
12		10.75" φ x .365 WALL PIPE
13		12.75" φ x .375 WALL PIPE
14		12.75" φ x .375 WALL PIPE

DIAGONALS (F _y = 36000 PSI)		
PANEL	PC MK	DESCRIPTION
1		L 3 x 3 x 3/16
2		L 3 x 3 x 3/16
3		L 3 x 3 x 3/16
4		L 3 x 3 x 1/4
5		L 3 x 3 x 1/4
6		L 3 x 3 x 1/4
7		JL 3 x 3 x 1/4
8		JL 3 x 3 x 1/4
9		JL 3 x 3 x 1/4
10		JL 3 x 3 x 1/4
11		JL 3 x 3 x 1/4
12		JL 3 x 3 x 1/4
13		JL 3 x 3 x 1/4
14		JL 3 x 3 x 1/4

GRITS (F _y = 36000 PSI)		
PANEL	PC MK	DESCRIPTION
1		L 2 x 2 x 3/16
2		L 2 x 2 x 3/16
3		L 2 x 2 x 3/16
4		L 2 1/2 x 2 1/2 x 3/16
5		L 2 1/2 x 2 1/2 x 3/16
6		L 2 1/2 x 2 1/2 x 3/16
7		L 3 x 3 x 3/16
8		L 3 x 3 x 3/16
9		L 3 x 3 x 3/16
10		L 3 x 3 x 3/16
11		L 3 1/2 x 3 1/2 x 1/4
12		L 3 1/2 x 3 1/2 x 1/4
13		L 3 1/2 x 3 1/2 x 1/4
14		L 3 1/2 x 3 1/2 x 1/4

Areas where cracking was found during inspection



PAUL J. FORD AND COMPANY
STRUCTURAL ENGINEERS
250 East Broad Street Suite 500 Columbus, Ohio 43215
PH (614)-221-6679 FAX (614)-221-0166


CONFIDENTIAL-PROPRIETARY INFORMATION
THIS DRAWING IS THE PROPERTY OF TOWER STRUCTURES... USE BY OR DISCLOSURE TO ANYONE OTHER THAN ITS AUTHORIZED EMPLOYEES IS FORBIDDEN EXCEPT TO THE EXTENT PERMISSION IS ELSEWHERE GRANTED.
COPYRIGHT © 2000 TOWER STRUCTURES.

NO.	MADE BY	CHK'D BY

REVISIONS


CLIENT'S ORDER:
CLIENT'S APPROVAL:
SCALE: NONE
DATE: 5/18/2000
DRAWN BY: WA
CHECKED BY:
APPROVAL:

TOWER STRUCTURES
2567 BUSINESS PARKWAY
MINDEN, NEVADA 89423
PHONE (775) 267-1308
FAX (775) 267-1408




CUSTOMER: RENO DISPATCH
DESCRIPTION: TOWER ELEVATION 120'-0"
SITE: SLIDE MOUNTAIN, NV


JOB NO. 00-055-01
REVISION SHEET S2




PLAN



DETAIL 2



ANCHOR BOLT DETAIL 1



MAT FOUNDATION

WASHOE COUNTY DEPT. APPROVED

PROFESSIONAL ENGINEER STATE OF NEVADA JOHN T. WILSON STRUCTURAL 11/7/2000

PAUL J. FORD AND COMPANY STRUCTURAL ENGINEERS 250 East Broad Street Suite 500 Columbus, Ohio 43215 PH (614)-221-6679 FAX (614)-221-0166

CONFIDENTIAL-PROPRIETARY INFORMATION
THIS DRAWING IS THE PROPERTY OF TOWER STRUCTURES. USE BY OR DISCLOSURE TO ANYONE OTHER THAN ITS AUTHORIZED EMPLOYEES IS FORBIDDEN EXCEPT TO THE EXTENT PERMISSION IS ELSEWHERE GRANTED.
COPYRIGHT © 2000 TOWER STRUCTURES.

NO.	MADE BY	CHK'D BY	REVISIONS

CLIENT'S ORDER:	CLIENT'S APPROVAL:
REVISED TOWER DIMENSIONS	SCALE: NONE
DO NOT SCALE FROM DRAWING	DATE: 5/18/2000
CONTACT ENGINEER / DESIGNER FOR DISCREPANCIES ON DRAWING	DRAWN BY: WA
DESTROY PREVIOUS PRINTS	CHECKED BY:
	APPROVAL:

TOWER STRUCTURES
2567 BUSINESS PARKWAY
MINDEN, NEVADA 89423
PHONE (775) 267-1308
FAX (775) 267-1408

LEGEND OF BOLTED CONNECTIONS	
NUMBER OF BOLTS	DIAMETER OF BOLTS
*4" (A-325) BOLTS	LENGTH OF BOLTS
*3" (A-307) BOLTS	

CUSTOMER: WASHOE COUNTY, GENERAL SERVICES DEPARTMENT
DESCRIPTION: TOWER ELEVATION 120'-0"
SITE: SLIDE MOUNTAIN, NV

JOB NO.	00-055-01
REVISION	SHEET S3

CERTIFICATIONS



NDT QUALITY ASSURANCE LLC

Jeffrey Wagner
NDT Quality Assurance, LLC
NDT Level III Examiner
ASNT Cert. #84816

LEVEL II CERTIFICATE

ASNT SNT-TC-1A & NAS-410

07 June 2017 07 June 2022
Date of Certification Date of Expiration

Isaiah Perez

The above named individual has successfully completed the number of qualifying hours for formal training (32) and has also satisfied the number of hours of experience required to become certified as a Level II Technician per the guidelines contained within the Tower Engineering Professionals *Written Practice for Qualification and Certification of NDT Personnel and in accordance with the recommendations of ASNT SNT-TC-1A.*

NDT Inspection Method: **MAGNETIC PARTICLE TESTING**
LEVEL II

Assessment Examination Scores

General Test	Specific Test	Practical Test	Composite Score
85.0%	90.0%	100.0%	91.7%



NDT QUALITY ASSURANCE LLC

LEVEL II CERTIFICATE

ASNT SNT-TC-1A & NAS-410

07 June 2017
Date of Certification

07 June 2022
Date of Expiration

Isaiah Perez

The above named individual has successfully completed the number of qualifying hours for formal training (80) and has also satisfied the number of hours of experience required to become certified as a Level II Technician per the guidelines contained within the Tower Engineering Professionals *Written Practice for Qualification and Certification of NDT Personnel and in accordance with the recommendations of ASNT SNT-TC-1A.*



Jeffrey Wagner
 NDT Quality Assurance, LLC
 NDT Level III Examiner
 ASNT Cert. #84816

ULTRASONIC TESTING
 LEVEL II

NDT Inspection Method:

Assessment Examination Scores

General Test	Specific Test	Practical Test	Composite Score
85.0%	100.0%	100.0%	95.0%