

ID	Task Name	Duration	Start	Finish	
1	Notice to Proceed	1 day	Thu 8/3/17	Thu 8/3/17	
2	Task 1: Project Management and Collaboration	462 days	Thu 8/3/17	Fri 5/10/19	
3	Project kick-off meeting	2 days	Wed 9/27/17	Thu 9/28/17	
4	Biweekly meetings and other project support meetings	462 days	Thu 8/3/17	Fri 5/10/19	
5	Task 2: EIS Preparation Plan	128 days	Fri 8/4/17	Wed 1/31/18	
6	Draft EIS Preparation Plan	38 days	Fri 8/4/17	Wed 9/27/17	
7	Review of EIS Preparation Plan	75 days	Wed 9/27/17	Wed 1/10/18	
8	Final EIS Preparation Plan	15 days	Wed 1/10/18	Wed 1/31/18	
9	Task 3: Communication Plan and Mailing List	491 days	Mon 8/7/17	Mon 6/24/19	
10	Draft EIS Communication Plan	42 days	Mon 7/31/17	Wed 9/27/17	
11	Review of EIS Communication Plan	45 days	Wed 9/27/17	Wed 11/29/17	
12	Final EIS Communication Plan	10 days	Wed 11/29/17	Wed 12/13/17	
13	Maintain mailing list	421 days	Fri 9/29/17	Fri 5/10/19	
14	Task 4: Public Outreach and Scoping	165 days	Mon 10/23/17	Fri 6/8/18	
15	Develop materials for public outreach meetings	10 days	Mon 10/23/17	Sat 11/4/17	
16	Public outreach notice sent to public	0 days	Tue 11/14/17	Tue 11/14/17	
17	Public outreach period	30 edays	Tue 11/14/17	Thu 12/14/17	
18	Public outreach meetings	5 days	Thu 11/30/17	Wed 12/6/17	
19	Compile public comments	30 days	Fri 12/15/17	Thu 1/25/18	
20	Public Outreach Issues Summary Report	10 days	Fri 1/26/18	Thu 2/8/18	
21	Review of Public Outreach Issue Summary Report	10 days	Fri 2/9/18	Thu 2/22/18	
22	First Cooperating Agency Meeting	1 day	Tue 2/20/18	Tue 2/20/18	
23	Send NOI to WO	1 day	Mon 1/22/18	Mon 1/22/18	
24	NOI Published in Federal Register	1 day	Fri 3/23/18	Fri 3/23/18	
25	30-Day Public Scoping Period	30 edays	Fri 3/23/18	Sun 4/22/18	
26	Public Scoping Meetings	3 days	Tue 4/10/18	Thu 4/12/18	
27	Draft Scoping Summary Report	15 days	Mon 4/16/18	Fri 5/4/18	
28	Review of Draft Scoping Summary Report	15 days	Mon 5/7/18	Fri 5/25/18	
29	Final Scoping Summary Report	10 days	Mon 5/28/18	Fri 6/8/18	
30	Task 5: Baseline Data Assessment	30 days	Wed 9/27/17	Tue 11/7/17	
31	Task 6: Special Studies	190 days	Fri 9/29/17	Thu 6/21/18	
32	Subtask 6.1: Air Modeling and Monitoring	190 days	Fri 9/29/17	Thu 6/21/18	
33	Draft Baseline Report & Modeling Protocol	25 days	Fri 9/29/17	Thu 11/2/17	
34	BLM/BRC Review	30 days	Fri 11/3/17	Thu 12/14/17	
35	Incorporate edits and Begin Modeling	55 days	Fri 12/15/17	Thu 3/1/18	
36	Draft Modeling Report	25 days	Fri 3/9/18	Thu 4/12/18	
37	BLM/BRC Review	40 days	Fri 4/13/18	Thu 6/7/18	
38	Final Report	10 days	Fri 6/8/18	Thu 6/21/18	
39	Subtask 6.2: Social Economic Assessment	131 days	Fri 10/6/17	Fri 4/6/18	
40	Interview Protocol	1 day	Fri 10/6/17	Fri 10/6/17	
41	BLM/BRC Review	10 days	Mon 10/9/17	Fri 10/20/17	
42	Final Protocol	5 days	Mon 10/23/17	Fri 10/27/17	
43	Interviews	10 days	Mon 12/4/17	Fri 12/15/17	
44	Develop and submit BRC Data Request	23 days	Mon 12/4/17	Wed 1/3/18	
45	BRC Data Request Compilation	22 days	Thu 1/4/18	Fri 2/2/18	
46	Draft Assessment Report	55 days	Mon 12/18/17	Fri 3/2/18	
47	BLM/BRC Review	15 days	Mon 3/5/18	Fri 3/23/18	
48	Final Report	10 days	Mon 3/26/18	Fri 4/6/18	
49	Subtask 6.3: Noise Monitoring and modeling	160 days	Fri 9/29/17	Thu 5/10/18	
50	Draft Baseline Report	55 days	Fri 9/29/17	Thu 12/14/17	
51	BLM/BRC Review	26 days	Fri 12/15/17	Fri 1/19/18	
52	Incorporate edits and Begin Modeling	35 days	Tue 1/23/18	Mon 3/12/18	
53	Draft Modeling Report	23 days	Tue 3/13/18	Thu 4/12/18	
Project: Burning Man EIS Date: Fri 1/12/18					
Page 1					

ID	Task Name	Duration	Start	Finish	
54	BLM Review	10 days	Fri 4/13/18	Thu 4/26/18	
55	Final Report	10 days	Fri 4/27/18	Thu 5/10/18	
56	Subtask 6.4: Traffic Study	96 days	Thu 12/28/17	Thu 5/10/18	
57	Accident and Level of Service Memo	1 day	Thu 12/28/17	Thu 12/28/17	
58	Draft Modeling Report	25 days	Fri 3/9/18	Thu 4/12/18	
59	BLM/BRC Review	10 days	Fri 4/13/18	Thu 4/26/18	
60	Final Report	10 days	Fri 4/27/18	Thu 5/10/18	
61	Subtask 6.5: Night Sky and Visual Resource Assessment	88 days	Wed 10/11/17	Fri 2/9/18	
62	Draft Report	55 days	Wed 10/11/17	Tue 12/26/17	
63	BLM/BRC Review	11 days	Fri 1/5/18	Fri 1/19/18	
64	Final Report	15 days	Mon 1/22/18	Fri 2/9/18	
65	Task 7: Consultation	461 days	Fri 8/4/17	Fri 5/10/19	
66	Native American Consultation	461 days	Fri 8/4/17	Fri 5/10/19	
67	Draft Biological Assessment	20 days	Mon 8/13/18	Fri 9/7/18	
68	BLM/BRC Review	10 days	Mon 9/10/18	Fri 9/21/18	
69	Final Biological Assessment for USFWS	10 days	Mon 9/24/18	Fri 10/5/18	
70	Task 8: Refine Proposed Action, Purpose and Need, and Finalize Alternatives	73.63 days	Tue 9/26/17	Thu 1/4/18	
71	Refinement of Proposed Action (Chapter 2)	45 days	Fri 9/29/17	Thu 11/30/17	
72	Draft	25 days	Fri 9/29/17	Thu 11/2/17	
73	BLM Review	10 days	Fri 11/3/17	Thu 11/16/17	
74	Final	10 days	Fri 11/17/17	Thu 11/30/17	
75	Purpose and Need (Chapter 1)	110 days	Mon 3/12/18	Fri 8/10/18	
76	Draft	80 days	Mon 3/12/18	Fri 6/29/18	
77	BLM Review	15 days	Mon 7/2/18	Fri 7/20/18	
78	Final	15 days	Mon 7/23/18	Fri 8/10/18	
79	Finalize Alternatives (chapter 2)	51 days	Fri 2/23/18	Fri 5/4/18	
80	Draft	10 days	Fri 2/23/18	Thu 3/8/18	
81	BLM Review	10 days	Fri 3/9/18	Thu 3/22/18	
82	Final Alternatives	10 days	Mon 4/23/18	Fri 5/4/18	
83	Task 9: Conduct Technical Analysis to Address DAS	131 days	Fri 9/29/17	Fri 3/30/18	
84	Affected Environment	55 days	Fri 9/29/17	Thu 12/14/17	
85	Draft	40 days	Mon 12/25/17	Fri 2/16/18	
86	BLM Review	15 days	Mon 2/19/18	Fri 3/9/18	
87	Final	15 days	Mon 3/12/18	Fri 3/30/18	
88	Task 10: GIS Work	455 days	Fri 8/4/17	Thu 5/2/19	
89	Task 11: Environmental Consequences and Draft EIS Preparation	105 days	Mon 5/7/18	Fri 9/28/18	
90	Prepare Environmental Consequences and Administrative Draft EIS for Internal Review	40 days	Mon 5/7/18	Fri 6/29/18	
91	BLM/Cooperating Agency Review	15 days	Mon 7/2/18	Fri 7/20/18	
92	Revised Administrative Draft EIS	15 days	Mon 7/23/18	Fri 8/10/18	
93	BLM Review	10 days	Mon 8/13/18	Fri 8/24/18	
94	Camera-ready Draft EIS	15 days	Mon 8/27/18	Fri 9/14/18	
95	Print and Distribute DEIS	10 days	Mon 9/17/18	Fri 9/28/18	
96	Task 12: Public Meetings and Comment Responses	70 days	Fri 9/28/18	Fri 1/4/19	
97	NOA of DEIS Published in Federal Register	0 days	Fri 9/28/18	Fri 9/28/18	
98	45-Day Public Review Period of DEIS	45 edays	Fri 9/28/18	Mon 11/12/18	
99	DEIS Public Meetings	5 days	Mon 10/15/18	Fri 10/19/18	
100	Comment Analysis	25 days	Mon 10/22/18	Fri 11/23/18	
101	Draft Comment Responses	20 days	Mon 11/26/18	Fri 12/21/18	
102	BLM Review of Draft Comment Responses	5 days	Mon 12/24/18	Fri 12/28/18	
103	Final Comment Responses	5 days	Mon 12/31/18	Fri 1/4/19	
104	Task 13:Final EIS Preparation	65 days	Mon 12/24/18	Fri 3/22/19	
Project: Burning Man EIS Date: Fri 1/12/18					
Page 2					

ID	Task Name	Duration	Start	Finish
105	Prepare Administrative Final EIS	15 days	Mon 12/24/18	Fri 1/11/19
106	BLM/Cooperating Agency Review	10 days	Mon 1/14/19	Fri 1/25/19
107	Revised Administrative Final EIS	10 days	Mon 1/28/19	Fri 2/8/19
108	BLM Review	5 days	Mon 2/11/19	Fri 2/15/19
109	Camera-ready Final EIS	15 days	Mon 2/18/19	Fri 3/8/19
110	Print and Distribute Final EIS	5 days	Mon 3/18/19	Fri 3/22/19
111	NOA of Final EIS Published in Federal Register	0 days	Fri 3/22/19	Fri 3/22/19
112	30-Day Public Availability Period of FEIS	30 edays	Fri 3/22/19	Sun 4/21/19
113	Task 14: Administrative Record	461 days	Fri 8/4/17	Fri 5/10/19
114	Task 15: Appeal Support	15 days	Mon 4/29/19	Fri 5/17/19
115	Task 16: Record of Decision Support	10 days	Mon 4/15/19	Fri 4/26/19